**NEW Homes Development Programme**: 28th August 2019

Version: 004

				arket Sales					ty Mix (Council)			Affordable Property Mix (New Homes)				Shared Equity				Adapted Property				Total	ales	Homes able	e e	d Site on Date	
	Site	2 bed Apt	2 bed House	3 Bed House	4 Bed House	1 Bed Apt	2 Bed Apt	2 Bed Bung	2 Bed House	3 Bed House	4 Bed House	1 Bed Apt	2 Bed Apt	2 Bed House	3 Bed House	1 Bed Apt	2 Bed Apt	2 Bed House	3 Bed House	1 Bed Apt	t 2 Bed Apt	1 Bed Bung	2 Bed Bung	Program	Total Sa	Total NEW Hon Affordable	Projected S	Projected S Completion	Comments
SHARP Batch 3	Maes Gwern, Mold, CH7 1XN	18	19	38	37	2						4		14	4			10	12				2	160	112	22	17/09/2018	03/08/2020	Good progress continues on site. Projected revised handover dates for affordable properties on the scheme now received NEXT STEPS:  Continue to monitor progress on site
	Nant Y Gro, Gronant, Prestatyn, LL19 9UA					4	4		18	11				3	1									41	0	4	25/03/2019	13/04/2020	Delayed start on site due to drainage attenuation / cut and fill issues. Revised costs received from Wates which are being reviewed by FCC NEXT STEPS: Fromal response scheduled from Senior Management at Wates. This will inform decision whether NEW scheme will proceed or not.
	Llys Dewi, Pen-y-ffordd, CH8 9LA								16	7		2	2											27	0	4	25.07.2018	27/09/2019	Good progress being made on site. NEXT STEPS: Handover of NEW Homes properties scheduled27/09/2019
	Dobshill Depot, Chester Road, CH5 3LZ					4	4			4	1			8	1								2	24	0	9	25.03.2019	13/01/2020	Revised handover dates now received from Wates which have been received by NEW Homes to inform marketing and allocation. NEXT STEPS: Continue to monitor progress
	TOTAL BATCH 3	18	19	38	37	10	8	0	34	22	1	6	2	25	6	0	0			0	0	0	4	252	112	39			
Section 106 Properties	St Mary's Park, Northop Hall													3										3	0	3	04/04/2021	21/12/2018	Properties transferred to NEW Homes 21st December 2018.
	Elan Homes Chester Lane Higher Kinnerton													3									2	5	0	5	ТВС	30/04/2019	All properties now transferred to NEW Homes and Occupied.
	Edwards Homes, Allied Bakery, Saltney													4										4	0	4	TBC	01/11/2019	Confirmation now received when these properties will be transferred to NEW Homes.
	Penyffordd, Chester (Redrow													5	2											7	ТВС	ТВС	Awaiting confirmation of start on site date from Redrow.
	Summerhill, Caerwys												2	3										5	0	5	TBC	ТВС	Planning permission has been given for this site. However, do developer has come forward to buy and develop the site.
	Croes Atti, Oakenholt (Anwyl)												12													12	01/06/2019	01/06/2020	Proposed design of sprinkler system for these scheme agreed. Scheme was approved pre Sprinkler requirement and will have to be paid for by NEW Homes. <b>NEXT STEPS</b> : Anwyl drafting contract for delivery of sprinkler system.
	TOTAL BATCH 3	0	0	0	0	0	0	0	0	0	0	0	14	18	2	0	0	0	0	0	0	0	2		0	36			

NEW Homes Development Programme: Pipeline Schemes 26 August 2019 Version: 003 Affordable Rent Properties (NEW Homes) Projecte d Site Complet on Date rojecte d Site Start Date 1 Bed Apt 2 Bed Apt 2 Bed 3 Bed Bung House House 1 Bed Apt 2 Bed Apt 2 Bed House L Bed Apt 2 Bed Apt Bung Bung Comments lwyd Alyn are in process of negotiatng the proposed purchase of site from Welsh Government. Clwvd Alvn have maintained nmitment to develop 24 Affordable Rent units on the site subject 12 24 24 TBC TBC Well Street. Buckley successful purchase of the site. NEXT STEPS: Continue on-going ialogue with Clwyd Alyn Approach to work with a zoned housing association to deliver a nixed tenure site of approximately 70 units. NEW Homes have 24 40 Quarter 4 2019/20 Quarter 4 2020/21 submitted property specification / numbers required. NEXT STEPS: Initial Plans to be received for review Scheme has been previously considered by Board in June 2019 and subsequently approved via email following further information. 16 Quarter 3 2020/21 Awaiting further information from agent prior to presenting to NEW Quarter 4 2019/20 Pandy, Oakenholt omes Board in September 2019. NEXT STEPS: NEW Homes awaiting HOTs from Agent Site is owned by Flintshire County Council and is currently empty. Site eviously considered for inclusion in the SHARP but costly to develo Aston Park Road, Aston Quarter 4 2019/20 Quarter 3 2020/21 with large developer. Proposal is to work with a local SME following a competitive tendering exercise. NEXT STEPS: Develop tender pack and 125 88 TOTAL 6 6 0 20 56 0 0 0 0 0 0 0 0 0 0 Opportunity to work with a local developer to take on Affordable Rent units. Offer made to developer to purchase TBC units. Developer has noted acceptance of bid and will advise or whether it has been successful in October 2019. NEXT STEPS: waiting decision from Developer 106 otential opportunity to purchase 3 properties on a developer-led TBC Quarter 3 2019/20 site. Offer has been made. Awaiting decision by FCC on amendm of exisiting S106 Agreement to allow sale to go ahead: NEXT STEPS:Awaiting decision from FCC Legal on next steps

CH7 5HL

22

22

30 8

Potential mixed-tenure scheme